

OPTIONAL FORM NO. 10  
MAY 1962 EDITION  
GSA GEN. REG. NO. 27**SECRET**

UNITED STATES GOVERNMENT

# Memorandum

ES M67-224

DATE: 21 MAR 1967

TO : Chief, Real Estate & Construction  
Division, OL

FROM : Chief, Engineering Staff, OC

SUBJECT: [REDACTED] R-Site Power Plant

25X1A

REF: A. Memo OL 7-1688, dated 13 March 1967  
B. Memo ES-M-67-213, dated 14 March 1967

25X1A

1. This is to confirm the verbal discussions between [REDACTED] 25X1A  
OC-E and [REDACTED], OL in which the following items were resolved.

25X1A

a. [REDACTED] drawings No's B-208180A, C-208468,  
C-208407, C-208411, C-208181, C-208407, C-208318B, C-208355D, C-208290;  
and instructions No. 4422-2A are applicable.

25X1A

b. [REDACTED] preliminary drawings No's 136-M-011,  
136-M-009, 136-M-010, 136-M-012, 136-E-301, 136-E-302 should be used  
only as a guide until final drawings are received and forwarded to  
your office.c. The drawing and additional requirements covered in Ref. B apply  
and are current. Certain breakers shown in this drawing are supplied as  
space only on the switchgear and the contractor should supply and install the  
correct breaker units.d. The 235KW diesels which are to be utilized are [REDACTED] 25X1A  
Model 7125-7200 and all drawings are on site. One generator has been  
installed and the remaining unit may be installed by the time your A & E  
contract is firm.

C/REC

DC/REC

EO/REC

C/ACQ

C/CE

C/UE

e. The [REDACTED] switchgear is on-site and should be installed by the 25X1A  
contractor in the area presently occupied by the existing UPS unit as  
recommended by your staff. You should also include the removal of the  
present UPS and its associated equipment. 25X1Af. Two remote panels, one for the UPS and one for the [REDACTED]  
switchgear, are provided. However, since they will undoubtedly be located  
within the classified area of the operations building the items may  
possibly be installed by agency personnel. The necessary conduit and  
wiring should nevertheless be made part of the contract.

CENTRAL FILE

**SECRET**GROUP 1  
Excluded from automatic  
downgrading and  
declassification

~~SECRET~~

ES M67 - 224

g. This office will assume responsibility for operational testing of the switchgear, 235 KW generators and dummy load, and in addition will supervise the installation and conduct all testing on the UPS generator.

25X1A



~~SECRET~~